

PROYEK	PERUSAHAAN
Instalasi ELV & Data Center Bank Artha Nusantara	PT Nusantara Karya Integrasi
PRJ-2026-002	

INSTALASI ELV & DATA CENTER BANK ARTHA NUSANTARA

PEKERJAAN : RAB Instalasi ELV & ICT 12 Cabang Bank Artha Nusantara

RENCANA ANGGARAN BIAYA (RAB).

NO. BOQ / RAB	: BOQ/2026/0002	DIBUAT TANGGAL	: 30 Agustus 2026
VERSI	: 1	NO. PENAWARAN	:
STATUS	: Draf	NO. KONTRAK	: CTR/2026/II/0002

REKAPITULASI		
BAGIAN	URAIAN PEKERJAAN	JUMLAH (Rp)
A	Infrastruktur Jaringan	2.266.912.800,00
B	Sistem Keamanan (CCTV & Akses Kontrol)	3.535.200.000,00
C	Data Center	3.997.887.200,00
JUMLAH TOTAL (Rp)		9.800.000.000,00

RINCIAN						
BAGIAN	KODE	URAIAN PEKERJAAN	VOLUME	SAT	HARGA SATUAN (Rp)	JUMLAH (Rp)
A	A.1	Instalasi titik data LAN Cat6 (12 cabang)	1.440	ttk	457.770,00	659.188.800,00
A	A.2	Pemasangan & konfigurasi switch managed 24 port	48	unit	11.360.000,00	545.280.000,00
A	A.3	Instalasi access point WiFi 6	240	ttk	4.426.850,00	1.062.444.000,00
B	B.1	Instalasi titik kamera CCTV dome indoor	480	ttk	2.784.500,00	1.336.560.000,00
B	B.2	NVR 32 channel & storage per cabang	12	set	72.180.000,00	866.160.000,00
B	B.3	Sistem akses kontrol pintu (reader, lock, controller)	96	pintu	13.880.000,00	1.332.480.000,00
C	C.1	Rak server 42U, kabel tray & struktur data center	1	ls	943.900.000,00	943.900.000,00
C	C.2	UPS 60 kVA & precision cooling	1	ls	1.943.350.000,00	1.943.350.000,00
C	C.3	Backbone fiber optic antar lantai & antar gedung	8	segmen	138.829.650,00	1.110.637.200,00
JUMLAH TOTAL (Rp)						9.800.000.000,00

TERBILANG
Sembilan miliar delapan ratus juta rupiah

Catatan :
Nilai kontrak Rp 9,8 M (DPP), PPN 11% di atasnya. 12 cabang + data center.

Dibuat,	Diperiksa,	Jakarta Pusat, 30 Agustus 2026
		Mengetahui,
		PT Nusantara Karya Integrasi